

## **FISH HATCHERY ROAD CONSTRUCTION UPDATE**

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up for](#) Project email updates!

*STAY INFORMED:* Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

### **Weekly Construction Update: June 8 – June 21**

*Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses*

**Overall Project Summary:** Reconstruct FHR from Traceway Drive to the Beltline

- **Stage B (Construct NB lanes, Traffic shifted to existing SB lanes): Lasts into July**
- Stage C (Construct SB, Traffic shifted onto new NB lanes): Mid-Summer to Fall
- Stage D (Finish medians, Traffic pushed back to outer permanent lanes): Late Fall, with winter shut down
- 2021 (Construct from McKee Rd to Traceway Drive in similar sequencing)

### **Recent Milestones**

- Concrete on the North Side of Greenway Cross is complete
- Curb and gutter and gravel installed to UW-Credit Union (Pike Drive)
- All Utilities completed north of Post Road

### **Traffic Alerts:**

- **Traffic will be switched onto the new concrete at Greenway Cross the week of June 15. Watch message boards for date of traffic switch. One way traffic and detour will remain in effect while under construction (approximately 2 weeks).**
- As travel restriction may begin to be eased throughout the State, please remember that there will be delays and backups along Fish Hatchery Road and adjacent side streets and ramps. On average it takes an additional 15-minutes to travel from one end of the project to the other during peak rush hours.
- One lane of travel remains available in each direction with a bi-direction left turn lane in the middle to access local businesses. Stay alert while traveling through our work site!
- A bike detour is set up using the existing trail system for cyclist safety.
- Plan ahead and avoid construction delays by using the signed alternate route available on Hwy 14 and Hwy 18/151.
- Pedestrians should use the west sidewalk and utilize our orange and white pedestrian barricades to access the temporary bus stops NB bus stops now located in the existing median.
- Vehicles should use caution when entering and traveling within the two way left turn lane.

### **Plan Ahead: Two week construction outlook**

- Curb and gutter installation south of Pike Drive and sidewalk will continue this week. Access will be maintained but vehicles will be in close proximity to heavy highway construction equipment.
- Sanitary and Storm utilities are being constructed south of Post Road. Road base being installed in preparation for curb and gutter.
- Electrical installation occurring within the construction area.
- Bowman Drive utility extensions beginning.

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

